COMPLETION REPORT

1	Name of the work	Reserve fund for Emergency works in Dasarahalli ward No. 15 (Construction and Improvements of RCC roads and Drains at Model Colony Ayyappa Choultry back side road R/S in ward No 15 Dasarahalli)
2	Sanctioned Estimate No. & Date	EE/DD/TS/269/13-14 Dt. 02/01/14
3	Head of Account which is chargeable	P. Code. 1771
4	Instrument Order NO. & Date	EE/DD/WO/125/14-15 Dt. 3/02/14
5	Name Of Contractor	Technical Manger (west), Karnataka Rural Infrastructure Development Limited, Project Implementation unit, Bangalore-560 001.
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	88 days
7	Measurement recorded in	M.B. No. 848/13-14 P. No. 48 To 50
8	Check Measurement of the Asst	MB NO 848/13-4 P-NO 48 TO 50
9	Name of the office/official in charge of the work	AEE (DSI)
10	a) Asst. Eng/junior Eng	Sri N.C. Venkatesh
	b) Asst. Exe Engineer	Sri Raja Swamy

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
S.O	4,99,666/-	—	334/-

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER

Bruhat Bangalore Mahanagara Palike,